# **Grantee: Columbia, SC**

# Grant: B-18-MP-45-0001

# January 1, 2024 thru March 31, 2024 Performance

**Obligation Date:** 

09/23/2032

Active

\$0.00

**Grant Status:** 

**Contract End Date:** 

**Estimated PI/RL Funds:** 

Grant	Number:
B-18-MI	P-45-0001

Grantee Name: Columbia, SC

Grant Award Amount: \$18,585,000.00

LOCCS Authorized Amount: \$18,585,000.00

**Total Budget:** \$18,585,000.00

### **Disasters:**

#### **Declaration Number**

FEMA-4241-SC

#### **Narratives**

#### **Mitigation Needs Assessment:**

To align with the requirements in the Federal Register Notice (84 FR 45840), the City of Columbia's Office of Community Development has developed this risk-based Mitigation Needs Assessment to identify and analyze all significant current and future risks impacting the City. This assessment serves to provide a substantive basis for the mitigation activities proposed in Section 3.0, Approach to Addressing Mitigation Needs. This assessment: 1. Provides an overview of the City of Columbia's geographic landscape within the State of South Carolina. 2. Summarizes climate trends and analyzes projections that may contribute to current and future risks. 3. Analyzes vulnerable populations and low- and moderate-income populations. 4. Discusses historic damage patterns that have impacted the City of Columbia. 5. Identifies all considered resources, including South Carolina's FEMA-approved State Hazard Mitigation Plan and the Central Midlands' Hazard Mitigation Needs Assesses current and future risk to the City's critical service areas or community lifelines. 7. Addresses unmet mitigation needs in response to identified current and future risks. In order to ensure a comprehensive risk-based Mitigation Needs Assessment, Community Development coordinated with other City departments as pertinent to ensure that full understanding of all risks was known. These included Columbia Water, Planning and Development Services, General Services, Columbia Police Department, Columbia Fire Department, and IT. In addition, the Department of Community Development consulted with the South Carolina Emergency Management Division, the Central Midlands Planning group, and other governmental agencies to collect data and review state and local plans for consideration. This collaboration and analysis of various data sources and planning initiatives were key in ensuring a comprehensive review of the hazards discussed here and subsequent mitigation measures to be implemented.

#### **Proposed Use of Funds:**

The projects identified demonstrate the City's commitment to addressing the continuing impact on residents of damage to critical infrastructure that occured during the 2015 flooding and has yet to be address, and to increase the City's ability to respond to future disaster events in a manner that improves its ability to protect lives and property. The City of Columbia conducted a Mitigation Needs Assessment and determined that the primary risks facing the community continue to be flooding, tornadoes, thunderstorms, lightning, hurricanes, and tropical storms. In 2017, the City launched a program to be stormwater utility Fund. This resulted in the implementation of a comprehensive Stormwater Management Capital Improvement Program. The City of Columbia CDBG-Mitigation Action Plan 2 now intends to utilize the CDBG-MIT funding to take additional actions to make Columbia more resilient. The City acknowledges the high probability that these extreme weather conditions will continue to affect Columbia's residents and city services and may become more severe or more frequent in occurrence. The impact of these types of events was taken into consideration as the City made critical decisions around project selection and how each project will affect the City's ability to deliver critical services to its residents. The City has identified projects that will have a significant and long-term impact on the welfare of Columbia's residents – the replacement of the Columbia Canal Head Gates, the replacement of the Olympia Fire Station, and the addition of a permanent backup generator for the City's Fleet Services facility. In addition, the City will supplement currently limited planning resources in a manner that will allow continual improvement in overall resilience through land use, building code, emergency management, and hazard mitigation planning.

#### Overall

Total Projected Budget from All Sources

Award Date:

Review by HUD: Reviewed and Approved

**QPR Contact:** No QPR Contact Found

1



262

# This Report Period

\$0.00

**To Date** \$18,585,000.00

Overall	This Period	To Date
Funds Expended		
Non-Match Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Other Funds	\$ 0.00	\$ 0.00
HUD Identified Most Impacted and Distressed	\$0.00	\$537,589.11
Total Funds Expended	\$0.00	\$537,589.11
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$905,322.06	\$1,454,187.56
Total Funds Drawdown	\$905,322.06	\$1,454,187.56
Total Obligated	\$0.00	\$18,585,000.00
Total Budget	\$0.00	\$18,585,000.00
Total Budget	\$0.00	\$18,585,0

Overall	This Period	To Date
City of Columbia	\$ 0.00	\$ 537,589.11

# **Progress Toward Required Numeric Targets**

Requirement	Target	Projected	Actual
Overall Benefit Percentage	50.00%	100.00%	4.17%
Overall Benefit Amount	\$8,625,000.00	\$17,250,000.00	\$719,817.15
Limit on Public Services	\$2,787,750.00	\$.00	\$.00
Limit on Admin/Planning	\$3,717,000.00	\$1,335,000.00	\$734,370.41
Limit on Admin	\$929,250.00	\$929,250.00	\$339,391.76
Most Impacted and Distressed	\$18,585,000.00	\$18,585,000.00	\$537,589.11

### **Overall Progress Narrative:**

Two proposed MIT projects (Canal Head Gates and Fleet Services Critical Generator) completed Environmental Clearance and received Authorization to Use Grant Funds (AUGF) this quarter. Detailed discussion of each project is found in the project-specific narrative. In addition, the City retained a consultant to oversee and manage the collection of data required for Davis Bacon and Section 3 compliance for the three projects.

# **Project Summary**

Project #, Project Title	This Report	To Dat	e
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
9999, Restricted Balance	\$0.00	\$0.00	\$0.00
MIT-01-ADMIN, Administration	\$178,786.87	\$929,250.00	\$339,391.76
MIT-02-PLANNING, Planning	\$6,718.04	\$405,750.00	\$394,978.65
MIT-03-INFRASTRUCTURE, Infrastructure	\$719,817.15	\$17,250,000.00	\$719,817.15

# Activities

Project # /

### **MIT-01-ADMIN / Administration**





# **Grantee Activity Number: 01-ADM-JL-9120000119 Activity Title: Administration**

Activity Type:	Activity Status:
Administration	Under Way
Project Number:	Project Title:
MIT-01-ADMIN	Administration
Projected Start Date:	Projected End Date:
06/30/2020	07/30/2025
Benefit Type:	<b>Completed Activity Actual End Date:</b>
N/A	
National Objective:	<b>Responsible Organization:</b>
NA	City of Columbia

Overall	Jan 1 thru Mar 31, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$929,250.00
Total Budget	\$0.00	\$929,250.00
Total Obligated	\$0.00	\$929,250.00
Total Funds Drawdown	\$178,786.87	\$339,391.76
Program Funds Drawdown	\$178,786.87	\$339,391.76
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$150,886.10
City of Columbia	\$0.00	\$150,886.10
Most Impacted and Distressed Expended	\$0.00	\$150,886.10

#### **Activity Description:**

The City has certified and has in place proficient financial controls and procurement processes, adequate procedures to prevent any duplication of benefits as defined by Section 312 of the Stafford Act, and processes for ensuring timely expenditure of funds. The City also maintains a comprehensive website for all mitigation activities assisted with these funds, as well as processes to detect and prevent waste, fraud, and abuse of funds; perform environmental reviews on every project, and ensure that all projects are compliant with the Uniform Relocation Assistance Act: Davis-Bacon Act and other labor standards: Fair Housing, Section 3, Part 85; and other federal laws. HUD provides monies to the City for the operating costs associated with the day-to-day management of programs. Proper oversight and administration ensure a reduction in concerns or findings from HUD. The Department of Community Development will oversee all activities and expenditures of the CDBG-MIT funds. Existing city employees will be utilized, and additional personnel and contractors may be hired to aid in the administration and carrying out of mitigation programs. Not only will this personnel remain involved in ensuring that there are layers of financial control, but they also will provide technical assistance to the City, and will undertake administrative and monitoring activities to better ensure compliance with applicable requirements, including, but not limited to, meeting the mitigation threshold, eligibility, national objective compliance, fair housing, nondiscrimination, labor standards, environmental regulations, and procurement regulations at 2 CFR Part 200.317 – 200.326. Each activity funded will City of Columbia CDBG–Mitigation Action Plan 95 meet the mitigation definition and one of HUD's three national objectives, with an emphasis on achieving the primary national objective of benefiting low- and moderate-income persons, and will be an eligible activity. Department of Community Development staff will perform monitoring in accordance with the City's CDBG-MIT monitoring plan.

#### **Location Description:**





**Activity Progress Narrative:** 

### Accomplishments Performance Measures No Accomplishments Performance Measures

#### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

#### **Activity Locations**

No Activity Locations found.

Other Funding Sources No Other Funding Sources Found

#### **Other Funding Sources Budgeted - Detail**

#### No Other Match Funding Sources Found

**Activity Supporting Documents:** 

None

Project # / MIT-02-PLANNING / Planning





# Grantee Activity Number: 02-PLAN-LMA\_JL-9120040020 Activity Title: Planning

Activity Type:	Activity Status:
MIT - Planning and Capacity Building	Under Way
Project Number:	Project Title:
MIT-02-PLANNING	Planning
Projected Start Date:	Projected End Date:
06/30/2020	07/30/2025
Benefit Type:	Completed Activity Actual End Date:
Area ( Census )	
National Objective:	<b>Responsible Organization:</b>
NA	City of Columbia

Overall	Jan 1 thru Mar 31, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$405,750.00
Total Budget	\$0.00	\$405,750.00
Total Obligated	\$0.00	\$405,750.00
Total Funds Drawdown	\$6,718.04	\$394,978.65
Program Funds Drawdown	\$6,718.04	\$394,978.65
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$386,703.01
City of Columbia	\$0.00	\$386,703.01
Most Impacted and Distressed Expended	\$0.00	\$386,703.01

#### **Activity Description:**

Rising flood insurance costs threaten city residents as they are "priced out" of their homes where flood insurance coverage is required as a condition of their mortgage. On a broader scale, rising National Flood Insurance Program (NFIP) premiums pose a threat to the local economy and real estate markets, as properties gradually lose their resale value as flood risks become more pronounced. As of August 2019, Columbia ranked 23rd in the state for the number of policies written (1,130). The City may also collaborate with Richland and Lexington counties, as well as the Central Midlands Council of Governments, to participate in planning for regional approaches in addition to specific local solutions to promote sound hazard mitigation practices. This may include providing additional financial support for updating the Central Midlands Hazard Mitigation Plan currently underway. Studies could include but are not limited to, flood control, drainage improvement, resilient housing solutions, surge protection, economic development, infrastructure improvement, or other efforts to mitigate risks and future damages and establish plans for comprehensive recovery. The City will make all final determinations regarding planning studies and coordinate with local universities, other local governments, the Central Midland Council of Governments, state agencies, federal agencies, and/or vendors to identify the scopes, the parameters of the planning efforts, and the type of data that they will gather.

#### **Location Description:**

#### **Activity Progress Narrative:**





#### **Accomplishments Performance Measures**

No Accomplishments Performance Measures

**Beneficiaries Performance Measures** No Beneficiaries Performance Measures found.

Activity Locations No Activity Locations found.

Other Funding Sources No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:

None

Project # / MIT-03-INFRASTRUCTURE / Infrastructure





# Grantee Activity Number: 03-CANL-LOCK-LMA-JL-9120010020 Activity Title: Columbia Canal Head Gates and Lock Gate Repair

Activity Type:	Activity Status:
MIT - Public Facilities and Improvements-Non Covered	Under Way
Project Number:	Project Title:
MIT-03-INFRASTRUCTURE	Infrastructure
Projected Start Date:	Projected End Date:
12/31/2020	07/30/2025
Benefit Type:	<b>Completed Activity Actual End Date:</b>
Area ( Census )	
National Objective:	<b>Responsible Organization:</b>
Low/Mod	City of Columbia

Overall	Jan 1 thru Mar 31, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$8,000,000.00
Total Budget	\$0.00	\$8,000,000.00
Total Obligated	\$0.00	\$8,000,000.00
Total Funds Drawdown	\$32,642.00	\$32,642.00
Program Funds Drawdown	\$32,642.00	\$32,642.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Columbia	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

#### **Activity Description:**

This project consists of the design, engineering, and replacement of 12 water control gates and one lock control gate. These gates are used to regulate the raw water supply diverted from the Broad River to the Columbia Canal, which supplies raw water to the Columbia Canal Water Treatment Plant and the Columbia Hydroelectric Facility.

#### **Location Description:**

#### **Activity Progress Narrative:**

The environmental review was completed and submitted to HUD this quarter. The Authorization to Use Grant Funds (AUGF) was received. However, FERC has refused to accept HUD's environmental review clearance. They will do a separate clearance even though no FEMA funding is used for the project, and FEMA has approved HUD's review. FERC has regulatory control of the project since the hydroelectric facility is at the far end of the canal. They are projecting another six months to complete their review. This pushes the procurement for a construction contractor to a September/October timeframe at the earliest. The Community Development Department and the Contract and Procurements staff held a joint briefing with Columbia Water, the department that will oversee the procurement and project construction. This briefing provided a comprehensive overview of all crosscutting (Davis Bacon, Section 3) and City procurement and contracting requirements. Another comprehensive briefing will be conducted once a general contractor has been selected. The estimated cost of construction of the Olympia Fire Station has increased to the extent that a Substantial Amendment will be required to move a portion of the Head Gates funding to the Olympia Fire Station



project. Funds from the City's Sewer and Water Enterprise Fund will be used to replace the CDBG-MIT funds designated for the Canal Head Gates project.

# **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 

#### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

#### **Activity Locations**

No Activity Locations found.

Other Funding Sources No Other Funding Sources Found

#### **Other Funding Sources Budgeted - Detail**

#### No Other Match Funding Sources Found

**Activity Supporting Documents:** 

None



## Grantee Activity Number: 03-CF-GEN-LMA-JL-9120030020 Activity Title: Critical Facility Generators

Activity Type:	Activity Status:
MIT - Public Facilities and Improvements-Non Covered	Under Way
Project Number:	Project Title:
MIT-03-INFRASTRUCTURE	Infrastructure
Projected Start Date:	Projected End Date:
12/31/2020	07/30/2025
Benefit Type:	Completed Activity Actual End Date:
Area ( Census )	
National Objective:	<b>Responsible Organization:</b>
Low/Mod	City of Columbia

Overall	Jan 1 thru Mar 31, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$950,000.00
Total Budget	\$0.00	\$950,000.00
Total Obligated	\$0.00	\$950,000.00
Total Funds Drawdown	\$54,811.58	\$54,811.58
Program Funds Drawdown	\$54,811.58	\$54,811.58
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Columbia	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

#### **Activity Description:**

The City of Columbia is proposing to add backup generation capacity to the power grid for the City's critical building – Fleet Services facility. Both the Central Midlands Hazard Mitigation Plan68 and South Carolina Hazard Mitigation Plan69 gave a "high priority" ranking to the installation of a critical facility backup generation project. The State Plan noted the importance of this goal in ensuring adequate emergency response for the campus of the University of South Carolina. The campus is in the City of Columbia and is served by its police and fire departments. At the time the hazard mitigation plans were published, no funding could be identified for either of these projects. The City is 53.45% low and moderate-income.

#### **Location Description:**

#### **Activity Progress Narrative:**

The procurement process and selection of a general contractor for the project was completed this quarter. The final contract is subject to City Council approval. Community Development will conduct a comprehensive briefing, the supervising City departments, and the selected general contractor. They must electronically submit payroll and Section 3 data weekly to the City's Davis Bacon/Section 3 compliance staff and contractor. Community Development's program management contractor will support the City staff with construction invoice reviews.



#### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 

### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

### **Activity Locations**

No Activity Locations found.

Other Funding Sources No Other Funding Sources Found

# **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

**Activity Supporting Documents:** 

None





# Grantee Activity Number: 03-OLYM-FIRE-LMA-JL-9120020020 Activity Title: Olympia Fire Station Replacement

Status:	
4	
Title:	
Jre	
ed End Date:	
5	
Completed Activity Actual End Date:	
<b>Responsible Organization:</b>	
umbia	

Overall	Jan 1 thru Mar 31, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$8,300,000.00
Total Budget	\$0.00	\$8,300,000.00
Total Obligated	\$0.00	\$8,300,000.00
Total Funds Drawdown	\$632,363.57	\$632,363.57
Program Funds Drawdown	\$632,363.57	\$632,363.57
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Columbia	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

#### **Activity Description:**

The existing Olympia Fire Station is both inadequate to support modern fire response demands and poses a health hazard to fire safety personnel, due to its poor ventilation system and lack of support quarters for firefighters. The new fire station will serve an LMA (64.35% LMI) and reduce the risk of loss of life and injury, and damage to and loss of property.

#### **Location Description:**

#### **Activity Progress Narrative:**

Authorization to use grant funds has been received following the completion of the environmental review. The site design work is almost complete. The schedule for the project completion is estimated as follows:

- Completion of the schematic design phase (2 months)
- Design development (1month)
- Construction document creation (4 months)
- Bid/negotiation (2 months)
- Construction administration (14-17 months).

The estimated cost of construction has increased to the extent that a Substantial Amendment will be needed to move a portion of the Head Gates funding to the Olympia Fire Station project.





#### **Accomplishments Performance Measures**

#### **No Accomplishments Performance Measures**

### **Beneficiaries Performance Measures** No Beneficiaries Performance Measures found.

#### **Activity Locations**

No Activity Locations found.

Other Funding Sources No Other Funding Sources Found

#### **Other Funding Sources Budgeted - Detail**

#### No Other Match Funding Sources Found

Activity Supporting Documents:

None



