

# Grantee: Columbia, SC

## Grant: B-18-MP-45-0001

### January 1, 2026 thru March 31, 2026 Performance

---

<b>Grant Number:</b> B-18-MP-45-0001	<b>Obligation Date:</b>	<b>Award Date:</b>
<b>Grantee Name:</b> Columbia, SC	<b>Contract End Date:</b> 09/22/2032	<b>Review by HUD:</b> Submitted - Await for Review
<b>Grant Award Amount:</b> \$18,585,000.00	<b>Grant Status:</b> Active	<b>QPR Contact:</b> Kelly Mierkowski
<b>LOCCS Authorized Amount:</b> \$18,585,000.00	<b>Estimated PI/RL Funds:</b> \$0.00	

**Total Budget:**  
\$18,585,000.00

### Disasters:

**Declaration Number**  
FEMA-4241-SC

### Narratives

#### Mitigation Needs Assessment:

To align with the requirements in the Federal Register Notice (84 FR 45840), the City of Columbia's Office of Community Development has developed this risk-based Mitigation Needs Assessment to identify and analyze all significant current and future risks impacting the City. This assessment serves to provide a substantive basis for the mitigation activities proposed in Section 3.0, Approach to Addressing Mitigation Needs. This assessment: 1. Provides an overview of the City of Columbia's geographic landscape within the State of South Carolina. 2. Summarizes climate trends and analyzes projections that may contribute to current and future risks. 3. Analyzes vulnerable populations and low- and moderate-income populations. 4. Discusses historic damage patterns that have impacted the City of Columbia. 5. Identifies all considered resources, including South Carolina's FEMA-approved State Hazard Mitigation Plan and the Central Midlands' Hazard Mitigation Plan. 6. Assesses current and future risk to the City's critical service areas or community lifelines. 7. Addresses unmet mitigation needs in response to identified current and future risks. In order to ensure a comprehensive risk-based Mitigation Needs Assessment, Community Development coordinated with other City departments as pertinent to ensure that full understanding of all risks was known. These included Columbia Water, Planning and Development Services, General Services, Columbia Police Department, Columbia Fire Department, and IT. In addition, the Department of Community Development consulted with the South Carolina Emergency Management Division, the Central Midlands Planning group, and other governmental agencies to collect data and review state and local plans for consideration. This collaboration and analysis of various data sources and planning initiatives were key in ensuring a comprehensive review of the hazards discussed here and subsequent mitigation measures to be implemented.

#### Proposed Use of Funds:

The projects identified demonstrate the City's commitment to addressing the continuing impact on residents of damage to critical infrastructure that occurred during the 2015 flooding and has yet to be address, and to increase the City's ability to respond to future disaster events in a manner that improves its ability to protect lives and property. The City of Columbia conducted a Mitigation Needs Assessment and determined that the primary risks facing the community continue to be flooding, tornadoes, thunderstorms, lightning, hurricanes, and tropical storms. In 2017, the City launched a program to be more proactive in addressing the stormwater hazards and flooding problems in Columbia, issuing bonds using the Stormwater Utility Fund. This resulted in the implementation of a comprehensive Stormwater Management Capital Improvement Program. The City of Columbia CDBG-Mitigation Action Plan 2 now intends to utilize the CDBG-MIT funding to take additional actions to make Columbia more resilient. The City acknowledges the high probability that these extreme weather conditions will continue to affect Columbia's residents and city services and may become more severe or more frequent in occurrence. The impact of these types of events was taken into consideration as the City made critical decisions around project selection and how each project will affect the City's ability to deliver critical services to its residents. The City has identified projects that will have a significant and long-term impact on the welfare of Columbia's residents - the replacement of the Columbia Canal Head Gates, the replacement of the Olympia Fire Station, and the addition of a permanent backup generator for the City's Fleet Services facility. In addition, the City will supplement currently limited planning resources in a manner that will allow continual improvement in overall resilience through land use, building code, emergency management, and hazard mitigation planning.

Overall	This Report Period	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$18,585,000.00



<b>Total Budget</b>	\$0.00	\$18,585,000.00
<b>Total Obligated</b>	\$0.00	\$18,585,000.00
<b>Total Funds Drawdown</b>	\$182,383.96	\$3,633,102.03
<b>Program Funds Drawdown</b>	\$182,383.96	\$3,633,102.03
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$182,383.96	\$3,633,102.03
<b>HUD Identified Most Impacted and Distressed</b>	\$182,383.96	\$3,633,102.03
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

### Funds Expended

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
City of Columbia	\$ 182,383.96	\$ 3,633,102.03

## Progress Toward Required Numeric Targets

Requirement	Target	Projected	Actual
Overall Benefit Percentage	50.00%	100.00%	15.99%
Overall Benefit Amount	\$8,625,000.00	\$17,250,000.00	\$2,758,405.03
Limit on Public Services	\$2,787,750.00	\$0.00	\$0.00
Limit on Admin/Planning	\$3,717,000.00	\$1,335,000.00	\$874,697.00
Limit on Admin	\$929,250.00	\$929,250.00	\$479,718.35
Most Impacted and Distressed	\$18,585,000.00	\$18,585,000.00	\$3,633,102.03

## Overall Progress Narrative:

One project has been completed. One is ready to begin construction, and the third is in procurement. A detailed discussion of each activity is found in the project-specific narrative.

## Project Summary

Project #, Project Title	This Report	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
9999, Restricted Balance	\$0.00	\$0.00	\$0.00
MIT-01-ADMIN, Administration	\$30,714.56	\$929,250.00	\$479,718.35
MIT-02-PLANNING, Planning	\$0.00	\$405,750.00	\$394,978.65
MIT-03-INFRASTRUCTURE, Infrastructure	\$151,669.40	\$17,250,000.00	\$2,758,405.03

## Activities

**Project # / MIT-01-ADMIN / Administration**



# Grantee Activity Number: 01-ADM-JL-9120000119

## Activity Title: Administration

**Activity Type:**

Administration

**Project Number:**

MIT-01-ADMIN

**Projected Start Date:**

06/30/2020

**Benefit Type:**

N/A

**National Objective:**

NA

**Activity Status:**

Under Way

**Project Title:**

Administration

**Projected End Date:**

07/30/2025

**Completed Activity Actual End Date:****Responsible Organization:**

City of Columbia

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2026</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$929,250.00
<b>Total Budget</b>	\$0.00	\$929,250.00
<b>Total Obligated</b>	\$0.00	\$929,250.00
<b>Total Funds Drawdown</b>	\$30,714.56	\$479,718.35
<b>Program Funds Drawdown</b>	\$30,714.56	\$479,718.35
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$30,714.56	\$479,718.35
City of Columbia	\$30,714.56	\$479,718.35
<b>Most Impacted and Distressed Expended</b>	\$30,714.56	\$479,718.35

### Activity Description:

The City has certified and has in place proficient financial controls and procurement processes, adequate procedures to prevent any duplication of benefits as defined by Section 312 of the Stafford Act, and processes for ensuring timely expenditure of funds. The City also maintains a comprehensive website for all mitigation activities assisted with these funds, as well as processes to detect and prevent waste, fraud, and abuse of funds; perform environmental reviews on every project, and ensure that all projects are compliant with the Uniform Relocation Assistance Act; Davis-Bacon Act and other labor standards; Fair Housing, Section 3, Part 85; and other federal laws. HUD provides monies to the City for the operating costs associated with the day-to-day management of programs. Proper oversight and administration ensure a reduction in concerns or findings from HUD. The Department of Community Development will oversee all activities and expenditures of the CDBG-MIT funds. Existing city employees will be utilized, and additional personnel and contractors may be hired to aid in the administration and carrying out of mitigation programs. Not only will this personnel remain involved in ensuring that there are layers of financial control, but they also will provide technical assistance to the City, and will undertake administrative and monitoring activities to better ensure compliance with applicable requirements, including, but not limited to, meeting the mitigation threshold, eligibility, national objective compliance, fair housing, nondiscrimination, labor standards, environmental regulations, and procurement regulations at 2 CFR Part 200.317 – 200.326. Each activity funded will City of Columbia CDBG–Mitigation Action Plan 95 meet the mitigation definition and one of HUD’s three national objectives, with an emphasis on achieving the primary national objective of benefiting low- and moderate-income persons, and will be an eligible activity. Department of Community Development staff will perform monitoring in accordance with the City’s CDBG-MIT monitoring plan.

### Location Description:

**Activity Progress Narrative:**

The expenditure reflects staff time spent on financial management, DRGR reporting, and updates to the Columbia Prepares Advisory Committee on activity progress.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None

**Project # / MIT-03-INFRASTRUCTURE / Infrastructure**



**Grantee Activity Number: 03-CANL-LOCK-LMA-JL-9120010020**  
**Activity Title: Columbia Canal Head Gates and Lock Gate Repair**

**Activity Type:**  
 MIT - Public Facilities and Improvements-Non Covered  
**Project Number:**  
 MIT-03-INFRASTRUCTURE  
**Projected Start Date:**  
 12/31/2020  
**Benefit Type:**  
 Area ( Census )  
**National Objective:**  
 Low/Mod

**Activity Status:**  
 Under Way  
**Project Title:**  
 Infrastructure  
**Projected End Date:**  
 07/30/2026  
**Completed Activity Actual End Date:**  
  
**Responsible Organization:**  
 City of Columbia

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2026</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$5,405,544.00
<b>Total Budget</b>	\$0.00	\$5,405,544.00
<b>Total Obligated</b>	\$0.00	\$5,405,544.00
<b>Total Funds Drawdown</b>	\$39,851.14	\$149,066.77
<b>Program Funds Drawdown</b>	\$39,851.14	\$149,066.77
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$39,851.14	\$149,066.77
City of Columbia	\$39,851.14	\$149,066.77
<b>Most Impacted and Distressed Expended</b>	\$39,851.14	\$149,066.77

**Activity Description:**

This project consists of the design, engineering, and replacement of 12 water control gates and one lock control gate. These gates are used to regulate the raw water supply diverted from the Broad River to the Columbia Canal, which supplies raw water to the Columbia Canal Water Treatment Plant and the Columbia Hydroelectric Facility.

**Location Description:**

**Activity Progress Narrative:**

Procurement was complete this quarter and evaluation of bids undertaken the project is scheduled to break ground in late May or early June.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None



# Grantee Activity Number: 03-OLYM-FIRE-LMA-JL-9120020020

## Activity Title: Olympia Fire Station Replacement

### Activity Type:

MIT - Public Facilities and Improvements-Non Covered

### Project Number:

MIT-03-INFRASTRUCTURE

### Projected Start Date:

07/20/2021

### Benefit Type:

Area ( Census )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Infrastructure

### Projected End Date:

10/30/2026

### Completed Activity Actual End Date:

### Responsible Organization:

City of Columbia

### Overall

#### Total Projected Budget from All Sources

	Jan 1 thru Mar 31, 2026	To Date
Total Projected Budget from All Sources	\$0.00	\$10,765,183.21
Total Budget	\$0.00	\$10,765,183.21
Total Obligated	\$0.00	\$10,765,183.21
Total Funds Drawdown	\$111,818.26	\$1,530,065.47
Program Funds Drawdown	\$111,818.26	\$1,530,065.47
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$111,818.26	\$1,530,065.47
City of Columbia	\$111,818.26	\$1,530,065.47
Most Impacted and Distressed Expended	\$111,818.26	\$1,530,065.47

#### Total Budget

#### Total Obligated

#### Total Funds Drawdown

#### Program Funds Drawdown

#### Program Income Drawdown

#### Program Income Received

#### Total Funds Expended

City of Columbia

#### Most Impacted and Distressed Expended

### Activity Description:

The existing Olympia Fire Station is both inadequate to support modern fire response demands and poses a health hazard to fire safety personnel, due to its poor ventilation system and lack of support quarters for firefighters. The new fire station will serve an LMA (64.35% LMI) and reduce the risk of loss of life and injury, and damage to and loss of property.

### Location Description:

### Activity Progress Narrative:

Construction contract was awarded in late 2025, and construction was scheduled to begin January 1. Some delays were encountered due to ROW issues and utility reconfigurations. Site clearance began in February, and the foundation is scheduled to be poured in April. The projected building time is 24 months.

## Accomplishments Performance Measures

No Accomplishments Performance Measures

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None