

# Grantee: Columbia, SC

## Grant: B-18-MP-45-0001

October 1, 2022 thru December 31, 2022

---

<b>Grant Number:</b> B-18-MP-45-0001	<b>Obligation Date:</b>	<b>Award Date:</b>
<b>Grantee Name:</b> Columbia, SC	<b>Contract End Date:</b> 09/23/2032	<b>Review by HUD:</b> Original - In Progress
<b>Grant Award Amount:</b> \$18,585,000.00	<b>Grant Status:</b> Active	<b>QPR Contact:</b> No QPR Contact Found
<b>LOCCS Authorized Amount:</b> \$18,585,000.00	<b>Estimated PI/RL Funds:</b>	
<b>Total Budget:</b> \$18,585,000.00		

### Disasters:

#### Declaration Number

FEMA-4241-SC

### Narratives

#### Mitigation Needs Assessment:

To align with the requirements in the Federal Register Notice (84 FR 45840), the City of Columbia's Office of Community Development has developed this risk-based Mitigation Needs Assessment to identify and analyze all significant current and future risks impacting the City. This assessment serves to provide a substantive basis for the mitigation activities proposed in Section 3.0, Approach to Addressing Mitigation Needs. This assessment: 1. Provides an overview of the City of Columbia's geographic landscape within the State of South Carolina. 2. Summarizes climate trends and analyzes projections that may contribute to current and future risks. 3. Analyzes vulnerable populations and low- and moderate-income populations. 4. Discusses historic damage patterns that have impacted the City of Columbia. 5. Identifies all considered resources, including South Carolina's FEMA-approved State Hazard Mitigation Plan and the Central Midlands' Hazard Mitigation Plan. 6. Assesses current and future risk to the City's critical service areas or community lifelines. 7. Addresses unmet mitigation needs in response to identified current and future risks. In order to ensure a comprehensive risk-based Mitigation Needs Assessment, Community Development coordinated with other City departments as pertinent to ensure that full understanding of all risks was known. These included Columbia Water, Planning and Development Services, General Services, Columbia Police Department, Columbia Fire Department, and IT. In addition, the Department of Community Development consulted with the South Carolina Emergency Management Division, the Central Midlands Planning group, and other governmental agencies to collect data and review state and local plans for consideration. This collaboration and analysis of various data sources and planning initiatives were key in ensuring a comprehensive review of the hazards discussed here and subsequent mitigation measures to be implemented.

#### Proposed Use of Funds:

The projects identified demonstrate the City's commitment to addressing the continuing impact on residents of damage to critical infrastructure that occurred during the 2015 flooding and has yet to be address, and to increase the City's ability to respond to future disaster events in a manner that improves its ability to protect lives and property. The City of Columbia conducted a Mitigation Needs Assessment and determined that the primary risks facing the community continue to be flooding, tornadoes, thunderstorms, lightning, hurricanes, and tropical storms. In 2017, the City launched a program to be more proactive in addressing the stormwater hazards and flooding problems in Columbia, issuing bonds using the Stormwater Utility Fund. This resulted in the implementation of a comprehensive Stormwater Management Capital Improvement Program. The City of Columbia CDBG-Mitigation Action Plan 2 now intends to utilize the CDBG-MIT funding to take additional actions to make Columbia more resilient. The City acknowledges the high probability that these extreme weather conditions will continue to affect Columbia's residents and city services and may become more severe or more frequent in occurrence. The impact of these types of events was taken into consideration as the City made critical decisions around project selection and how each project will affect the City's ability to deliver critical services to its residents. The City has identified projects that will have a significant and long-term impact on the welfare of Columbia's residents - replacement of the Columbia Canal Head Gates, replacement of the Olympia Fire Station, and the addition of permanent backup generators for two of the City's critical facilities (Police Headquarters and the Fleet Services facility). In addition, the City will supplement currently limited planning resources in a manner that will allow continual improvement in overall resilience through land use, building code, emergency management, and hazard mitigation planning.

Overall	This Report Period	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$18,585,000.00



<b>Total Budget</b>	\$0.00	\$18,585,000.00
<b>Total Obligated</b>	\$0.00	\$18,585,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$548,865.50
<b>Program Funds Drawdown</b>	\$0.00	\$548,865.50
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$537,589.11
<b>HUD Identified Most Impacted and Distressed</b>	\$0.00	\$537,589.11
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

## Funds Expended

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
City of Columbia	\$ 0.00	\$ 537,589.11

## Progress Toward Required Numeric Targets

Requirement	Target	Projected	Actual
<b>Overall Benefit Percentage</b>	50.00%	100.00%	.00%
<b>Overall Benefit Amount</b>	\$7,975,000.00	\$15,950,000.00	\$ .00
<b>Limit on Public Services</b>	\$2,787,750.00	\$ .00	\$ .00
<b>Limit on Admin/Planning</b>	\$3,717,000.00	\$929,250.00	\$160,604.89
<b>Limit on Admin</b>	\$929,250.00	\$929,250.00	\$160,604.89
<b>Most Impacted and Distressed</b>	\$18,585,000.00	\$18,585,000.00	\$537,589.11

## Overall Progress Narrative:

During the fourth quarter of 2022 The City of Columbia have continued to move forward with MIT projects. The Olympia Fire Station has made contact with the owners of land to be purchased and negotiations are being had once this is completed we can prepare for an environmental and appraisal.

The Canal Head gates project is still awaiting the final FERC drawings so that SHPO can approve the designs. Approval is required to complete the environmental process and allow posting for public notice. We have sent letters to the Native American Tribes this quarter in anticipation of the FERC drawings to be completed.

This quarter we held a second MIT Columbia Prepares Advisory committee meeting and the project managers of the MIT projects gave presentations of the projects that are being performed and where we are in the process.

The Generator Projects are coming along as we have gotten the interdepartmental Agreements signed. The locations of the generators were sent to the environmental firm in order to get the environmental started.

## Project Summary

Project #, Project Title	This Report	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
9999, Restricted Balance	\$0.00	\$0.00	\$0.00
MIT-01-ADMIN, Administration	\$0.00	\$929,250.00	\$160,604.89
MIT-02-PLANNING, Planning	\$0.00	\$1,705,750.00	\$388,260.61
MIT-03-INFRASTRUCTURE, Infrastructure	\$0.00	\$15,950,000.00	\$0.00

## Activities





# Grantee Activity Number: 01-ADM-JL-9120000119

## Activity Title: Administration

**Activity Type:**

Administration

**Project Number:**

MIT-01-ADMIN

**Projected Start Date:**

06/30/2020

**Benefit Type:**

N/A

**National Objective:**

NA

**Activity Status:**

Under Way

**Project Title:**

Administration

**Projected End Date:**

07/29/2023

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Columbia

<b>Overall</b>	<b>Oct 1 thru Dec 31, 2022</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$929,250.00
<b>Total Budget</b>	\$0.00	\$929,250.00
<b>Total Obligated</b>	\$0.00	\$929,250.00
<b>Total Funds Drawdown</b>	\$0.00	\$160,604.89
<b>Program Funds Drawdown</b>	\$0.00	\$160,604.89
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$150,886.10
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$150,886.10
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

The City has certified and has in place proficient financial controls and procurement processes, adequate procedures to prevent any duplication of benefits as defined by Section 312 of the Stafford Act, and processes for ensuring timely expenditure of funds. The City also maintains a comprehensive website for all mitigation activities assisted with these funds, as well as processes to detect and prevent waste, fraud, and abuse of funds; perform environmental reviews on every project, and ensure that all projects are compliant with the Uniform Relocation Assistance Act; Davis-Bacon Act and other labor standards; Fair Housing, Section 3, Part 85; and other federal laws. HUD provides monies to the City for the operating costs associated with the day-to-day management of programs. Proper oversight and administration ensure a reduction in concerns or findings from HUD. The Department of Community Development will oversee all activities and expenditures of the CDBG-MIT funds. Existing city employees will be utilized, and additional personnel and contractors may be hired to aid in the administration and carrying out of mitigation programs. Not only will this personnel remain involved in ensuring that there are layers of financial control, but they also will provide technical assistance to the City, and will undertake administrative and monitoring activities to better ensure compliance with applicable requirements, including, but not limited to, meeting the mitigation threshold, eligibility, national objective compliance, fair housing, nondiscrimination, labor standards, environmental regulations, and procurement regulations at 2 CFR Part 200.317 – 200.326. Each activity funded will City of Columbia CDBG–Mitigation Action



Plan 95 meet the mitigation definition and one of HUD's three national objectives, with an emphasis on achieving the primary national objective of benefiting low- and moderate-income persons, and will be an eligible activity. Department of Community Development staff will perform monitoring in accordance with the City's CDBG-MIT monitoring plan.

**Location Description:**

**Activity Progress Narrative:**

The City's Community Development Department (CDD) continues to provide grant management to include Technical Assistance to project managers. The City's Program Manager consultant meets regularly with CDD and provides training and technical expertise as necessary to interdepartmental project managers and external partners.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None

**Project # / MIT-02-PLANNING / Planning**



# Grantee Activity Number: 02-PLAN-LMA\_JL-9120040020

## Activity Title: Planning

### Activity Type:

MIT - Planning and Capacity Building

### Project Number:

MIT-02-PLANNING

### Projected Start Date:

06/30/2020

### Benefit Type:

Area Benefit (Census)

### National Objective:

NA

### Activity Status:

Under Way

### Project Title:

Planning

### Projected End Date:

01/29/2023

### Completed Activity Actual End Date:

### Responsible Organization:

City of Columbia

Overall	Oct 1 thru Dec 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$1,705,750.00
<b>Total Budget</b>	\$0.00	\$1,705,750.00
<b>Total Obligated</b>	\$0.00	\$1,705,750.00
<b>Total Funds Drawdown</b>	\$0.00	\$388,260.61
<b>Program Funds Drawdown</b>	\$0.00	\$388,260.61
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$386,703.01
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$386,703.01
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

### Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

### Activity Description:

Rising flood insurance costs threaten city residents as they are "priced out" of their homes where flood insurance coverage is required as a condition of their mortgage. On a broader scale, rising National Flood Insurance Program (NFIP) premiums pose a threat to the local economy and real estate markets, as properties gradually lose their resale value as flood risks become more pronounced. As of August 2019, Columbia ranked 23rd in the state for the number of policies written (1,130). The City may also collaborate with Richland and Lexington counties, as well as the Central Midlands Council of Governments, to participate in planning for regional approaches in addition to specific local solutions to promote sound hazard mitigation practices. This may include providing additional financial support for updating the Central Midlands Hazard Mitigation Plan currently underway. Studies could include but are not limited to, flood control, drainage improvement, resilient housing solutions, surge protection, economic development, infrastructure improvement, or other efforts to mitigate risks and future damages and establish plans for comprehensive recovery. The City will make all final determinations regarding planning studies and coordinate with local universities, other local governments, the Central Midland Council of Governments, state agencies, federal agencies, and/or vendors to identify the scopes, the parameters of the planning efforts, and the type of data that they will gather.



**Location Description:**

**Activity Progress Narrative:**

The City's Community Development Department and Program Manager Consultant continue to provide Technical Assistance and federal grant management expertise to internal departments and external vendors as needed.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# jurisdictions with enacted	0	0/0
# of acres with improved	0	0/0
# of climate action plans	0	0/0
# of communities with	0	0/0
# of community engagement	0	0/5
# of disaster recovery plans	0	0/0
# of ecological actions	0	0/0
# of energy plans completed	0	0/0
# of entities at resilience	0	0/0
# of floodplain design	0	0/0
# of Hazard Mitigation Plans	0	0/1
# of infrastructure design	0	0/0
# of legislative actions taken to	0	0/0
# of local laws passed	0	0/0
# of mitigation plans completed	0	0/0
# of Non-business	0	0/0
# of persons at resilience	0	0/0
# of planning studies and	0	0/0
# of plans adopted	0	0/0
# of Plans or Planning Products	0	0/3
# of public education meetings	0	0/0
# of resilience planning	0	0/0
# of resilience plans created	0	0/1
# of revised zoning codes	0	0/0
# of Stormwater Management	0	0/0
% of survey respondents with	0	0/0
# of water management/flood	0	0/0
# of water management/flood	0	0/0

**Beneficiaries Performance Measures**

	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
# of Persons	41120	188595	229715	100.00

LMI%:	
-------	--

**Activity Locations**

**No Activity Locations found.**



**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None

**Project # / MIT-03-INFRASTRUCTURE / Infrastructure**





# Grantee Activity Number: 03-CANL-LOCK-LMA-JL-9120010020

## Activity Title: Columbia Canal Head Gates and Lock Gate Repair

**Activity Type:**  
MIT - Public Facilities and Improvements-Non Covered

**Project Number:**  
MIT-03-INFRASTRUCTURE

**Projected Start Date:**  
12/31/2020

**Benefit Type:**  
Area Benefit (Census)

**National Objective:**  
Low/Mod

**Activity Status:**  
Planned

**Project Title:**  
Infrastructure

**Projected End Date:**  
01/29/2022

**Completed Activity Actual End Date:**

**Responsible Organization:**  
City of Columbia

Overall	Oct 1 thru Dec 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$8,000,000.00
<b>Total Budget</b>	\$0.00	\$8,000,000.00
<b>Total Obligated</b>	\$0.00	\$8,000,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

This project consists of the design, engineering, and replacement of 12 water control gates and one lock control gate. These gates are used to regulate the raw water supply diverted from the Broad River to the Columbia Canal, which supplies raw water to the Columbia Canal Water Treatment Plant and the Columbia Hydroelectric Facility.

**Location Description:**

**Activity Progress Narrative:**

The Canal Head gates project is still awaiting the final FERC drawings so that SHPO can approve the designs. Approval is required to complete the environmental process and allow posting for public notice. The design is required for SHPO and the Tribes to approve, enabling completion of the Environmental Review process. The Letters were sent to the Native American tribes this quarter and we have a 30 day period for a response. This approval, along with public notice and HUD approval is required prior to submitting request to HUD to issue Authorization to Use Grant Funds.



We will continue to follow up monthly with the project manager regarding the FERC status.

## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# acres of newly added or	0	0/0
# acres of wetlands created	0	0/0
# cubic feet of stormwater	0	0/0
% decrease in affluent	0	0/0
% decrease in area inundated	0	0/0
% decrease in disruption hours	0	0/0
% decrease in NFIP CRS score	0	0/0
% decrease in road closures in	0	0/0
% decrease water surface	0	0/0
\$ estimated flood loss	0	0/0
\$ estimated value of flood loss	0	0/0
\$ Funds allocated for water	0	0/0
\$ Funds allocated for water-	0	0/0
% Increase in acres of cropland	0	0/0
% Increase in groundwater	0	0/0
% increase in number of acres	0	0/0
% Increase in pumping capacity	0	0/0
# linear feet of streams	0	0/0
# occupied structures in	0	0/0
# of acres green infrastructure	0	0/0
# of acres green space created	0	0/0
# of acres green space	0	0/0
# of acres no longer vulnerable	0	0/0
# of acres of native vegetation	0	0/0
# of acres with improved	0	0/0
# of brownfield acres converted	0	0/0
# of buildings (non-residential)	0	0/0
# of containment systems	0	0/0
# of Elevated Structures	0	0/0
# of fewer outages of critical	0	0/0
# of green infrastructure	0	0/0
# of greenspace users	0	0/0
# of Linear feet of Public	0	0/0
# of Linear Feet of Sewer Lines	0	0/0
# of linear feet of shoreline	0	0/0
# of linear feet of stream	0	0/0
# of linear feet of trails	0	0/0
# of Linear Feet of Water Lines	0	0/0
# of Linear miles of Public	0	0/0
# of Non-business	0	0/0
# of non-invasive species trees	0	0/0
# of properties protected from	0	0/0
# of properties with access	0	0/0
# of public facilities	0	0/0
# of pump stations	0	0/0
# of reduced hours streets are	0	0/0
# of residents protected from	0	0/0



# of small water retention	0	0/0
# of storm water projects	0	0/0
# of vacant lots repurposed	0	0/0
# of water control structures	0	0/1
% reduction in emergency	0	0/0
% reduction in energy costs	0	0/0
% reduction in loss of service	0	0/0
% reduction of sanitary sewer	0	0/0
% reduction of water surface	0	0/0
% reduction of watershed	0	0/0

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of structures	0	0	0	0/0	0/1	0/1	100.00

### Beneficiaries - Area Benefit Census

	Low	Mod	Total	Low/Mod%
# of Persons	33063	66127	99190	100.00

LMI%:	
-------	--

### Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None



# Grantee Activity Number: 03-CF-GEN-LMA-JL-9120030020

## Activity Title: Critical Facility Generators

### Activity Type:

MIT - Public Facilities and Improvements-Non Covered

### Project Number:

MIT-03-INFRASTRUCTURE

### Projected Start Date:

12/31/2020

### Benefit Type:

Area Benefit (Census)

### National Objective:

Low/Mod

### Activity Status:

Planned

### Project Title:

Infrastructure

### Projected End Date:

04/29/2022

### Completed Activity Actual End Date:

### Responsible Organization:

City of Columbia

Overall	Oct 1 thru Dec 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$950,000.00
<b>Total Budget</b>	\$0.00	\$950,000.00
<b>Total Obligated</b>	\$0.00	\$950,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

### Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

### Activity Description:

The City of Columbia is proposing to add backup generation capacity to the power grid for two of the City's critical buildings – Police Headquarters and the Fleet Services facility. Both the Central Midlands Hazard Mitigation Plan68 and South Carolina Hazard Mitigation Plan69 gave a "high priority" ranking to the installation of critical facility backup generation projects. The State Plan noted the importance of this goal in ensuring adequate emergency response for the campus of the University of South Carolina. The campus is in the City of Columbia and served by its police and fire departments. At the time the hazard mitigation plans were published, no funding could be identified for either of these projects. The City is 53.45% low and moderate-income.

### Location Description:

### Activity Progress Narrative:

The Generator Projects have begin to move and the interdepartmental Agreement (IA) has been signed. The locations of the Generators have been sent to the environmental firms and by the end of the next quarter the



environmental assesments have been completed.

## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# acres of newly added or	0	0/0
# acres of wetlands created	0	0/0
# cubic feet of stormwater	0	0/0
% decrease in affluent	0	0/0
% decrease in area inundated	0	0/0
% decrease in disruption hours	0	0/0
% decrease in NFIP CRS score	0	0/0
% decrease in road closures in	0	0/0
% decrease water surface	0	0/0
\$ estimated flood loss	0	0/0
\$ estimated value of flood loss	0	0/0
\$ Funds allocated for water	0	0/0
\$ Funds allocated for water-	0	0/0
% Increase in acres of cropland	0	0/0
% Increase in groundwater	0	0/0
% increase in number of acres	0	0/0
% Increase in pumping capacity	0	0/0
# linear feet of streams	0	0/0
# occupied structures in	0	0/0
# of acres green infrastructure	0	0/0
# of acres green space created	0	0/0
# of acres green space	0	0/0
# of acres no longer vulnerable	0	0/0
# of acres of native vegetation	0	0/0
# of acres with improved	0	0/0
# of brownfield acres converted	0	0/0
# of buildings (non-residential)	0	0/0
# of containment systems	0	0/0
# of Elevated Structures	0	0/0
# of fewer outages of critical	0	0/0
# of green infrastructure	0	0/0
# of greenspace users	0	0/0
# of Linear feet of Public	0	0/0
# of Linear Feet of Sewer Lines	0	0/0
# of linear feet of shoreline	0	0/0
# of linear feet of stream	0	0/0
# of linear feet of trails	0	0/0
# of Linear Feet of Water Lines	0	0/0
# of Linear miles of Public	0	0/0
# of Non-business	0	0/0
# of non-invasive species trees	0	0/0
# of properties protected from	0	0/0
# of properties with access	0	0/0
# of public facilities	0	0/2
# of pump stations	0	0/0
# of reduced hours streets are	0	0/0
# of residents protected from	0	0/0



# of small water retention	0	0/0
# of storm water projects	0	0/0
# of vacant lots repurposed	0	0/0
# of water control structures	0	0/0
% reduction in emergency	0	0/0
% reduction in energy costs	0	0/0
% reduction in loss of service	0	0/1
% reduction of sanitary sewer	0	0/0
% reduction of water surface	0	0/0
% reduction of watershed	0	0/0

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of structures	0	0	0	0/0	0/2	0/2	100.00

### Beneficiaries - Area Benefit Census

	Low	Mod	Total	Low/Mod%
# of Persons	4118	8237	12355	100.00

LMI%:	
-------	--

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None



# Grantee Activity Number: 03-OLYM-FIRE-LMA-JL-9120020020

## Activity Title: Olympia Fire Station Replacement

### Activity Type:

MIT - Public Facilities and Improvements-Non Covered

### Project Number:

MIT-03-INFRASTRUCTURE

### Projected Start Date:

07/20/2021

### Benefit Type:

Area Benefit (Census)

### National Objective:

Low/Mod

### Activity Status:

Planned

### Project Title:

Infrastructure

### Projected End Date:

07/30/2023

### Completed Activity Actual End Date:

### Responsible Organization:

City of Columbia

### Overall

	Oct 1 thru Dec 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$7,000,000.00
<b>Total Budget</b>	\$0.00	\$7,000,000.00
<b>Total Obligated</b>	\$0.00	\$7,000,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

### Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

### Activity Description:

The existing Olympia Fire Station is both inadequate to support modern fire response demands and poses a health hazard to fire safety personnel, due to its poor ventilation system and lack of support quarters for firefighters. The new fire station will serve an LMA (64.35% LMI) and reduce the risk of loss of life and injury, and damage to and loss of property.

### Location Description:

### Activity Progress Narrative:

The city of columbia has chosen a parcel of land which one is owned by a peronal entity of one is owned by a corporation. The personal entity has agreed to the LOI we are in discussions with the corporation about the sale price of a portion of the partial needed to build the Firestation. Once negotiations are completed both an environmental assessment and appraisal will be begin. By the end of the first quarter, we anticipate the completion of both the environmental and appraisal of the land for purchase.



## Accomplishments Performance Measures

No Accomplishments Performance Measures

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of structures	0	0	0	0/0	0/1	0/1	100.00

### Beneficiaries - Area Benefit Census

	Low	Mod	Total	Low/Mod%
# of Persons	3939	114231	118170	100.00

LMI%:	
-------	--

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None

